

Checklist for installation

This checklist ensures your warranty. It protects you against errors in installation and connections. The installation checklist must be filled out correctly and retained by the service company or the customer for future reference.

CUSTOMER NAME	
STREET NAME	
CITY	
COUNTRY	
CONTACT PERSON	
TELEPHONE NUMBER	
E-MAIL ADDRESS	



COMMISSIONED BY COMPANY	
STREET NAME	
CITY	
COUNTRY	
TECHNICIAN'S NAME	

Oven serial number		Model		Size	
--------------------	--	-------	--	------	--



All installations must follow local rules and regulations. Please fill out the empty boxes below with the measured value. If the measured value does not match the stated tolerances in the installation manual, it will have an impact on the performance of the unit and jeopardise the 4-year warranty.


1. Levelling and securing (see installation manual, page 12)		
Oven/stand is level	YES	NO
Roll-in trolley is level when in oven	YES	NO
Marine oven is fixed to mounting surface	YES	NO
Door closing device checked or adjusted	OK	ADJUSTED
Door seal is tight	OK	ADJUSTED
Levelling and securing complies with the requirements stated in the installation manual	YES	NO

2. Clearance around the oven (see installation manual, page 13-15)		
Distance to heat sources must follow the instructions in the installation manual		
		
Oven is equipped with a protection heat shield	YES	NO
Clearance right side in a high-temperature environment	min 16"/400 mm	IN/MM
Clearance right side in a low-temperature environment	min 2,7"/70 mm	IN/MM
Clearance above CombiSlim oven	min 4"/100 mm	IN/MM
Clearance above oven (gas exhaust temperature is approx 500°C/900°F)		IN/MM
Oven has been fitted with an air filter, and it can be reached for cleaning	YES	NO
Clearance around the oven complies with the requirements stated in the installation manual	YES	NO

3. Electrical connection (see installation manual, page 16-21)				
Unit voltage requirement (as stated on serial number plate)				VOLT
Number of phases available	PHASES		NEUTRAL	
Voltage measured at the power connection	Volt	L1-N	L2-N	L3-N
Voltage measured at the power connection	Volt	L1-L2	L2-L3	L3-L1
Power connection is protected by fuse size				AMPS
Manual switch at power connection available	YES		NO	
Distance to power connection and height on wall	DISTANCE	MM/IN	HEIGHT	MM/IN
Power consumption when using the cavity heating elements	L1 A	L2 A	L3 A	
Power consumption when using the boiler heating elements (K or KPE)	L1 A	L2 A	L3 A	
Electrical connection complies with the requirements stated in the installation manual	YES		NO	

4. Water supply (see installation manual, page 24-32)

If the water supply does not match the specifications described in the installation manual and if the oven is working without a correctly installed HOUNÖ Hydro Shield filter solution, it may damage the oven and jeopardise the 4-year warranty.




Supply water hardness				dH
Water pressure				PSI/BAR
Water temperature				C°/F°
Shutoff water valve is present at the water connection	YES		NO	
Unit has a CPU build-in water meter present (SmartTouch)	YES		NO	
Unit has an external water meter attached	YES		NO	
Installed water-treatment system	HOUNÖ PROTECT	Reverse osmosis	Not installed	
Water connection complies with the requirements stated in the installation manual	YES		NO	

5. Drain connection (see installation manual, page 33-35)

All HOUNÖ ovens must be installed with an open drain.

Two examples of open drain installations for a single oven and a CombiPlus oven.



Drain installation is open	YES		NO	
Drain located under the oven (steam is sucked into the cooling air inlet)	YES		NO	
Drain tube material				
Distance to drain and height	DISTANCE	MM/IN	HEIGHT	MM/IN
Additional vertical ventilation pipe installed	YES		NO	
CombiPlus units have separate drain connections	YES		NO	
Drain gradient is more the 3° or 5%	YES		NO	
Drain connection complies with the requirements stated in the installation manual	YES		NO	

6. Detergent and rinse hose connection (see installation manual, page 37-40)		
Detergent hose (RED hose) connected to the pump with the RED dot	YES	NO
Rinse hose (BLUE hose) connected to the pump with the BLUE dot	YES	NO
Detergent and rinse connection complies with the requirements stated in the installation manual	YES	NO

7. Gas connection (See installation manual, page 49-53)		
All HOUNÖ gas ovens must be installed and adjusted according to local rules/regulations and the HOUNÖ installation manual.		
Gas type stated on serial number plate complies with the supplied gas	YES	NO
Gas type		
Gas connection tube size (Minimum 3/4" tube)	MM/IN	
Gas pressure	PSI/BAR	
A shut-off valve is installed at the supply line and reachable by user	YES	NO
Pressure switch on burner 1 shifts from on to off at (RPM)	RPM	
Pressure switch on burner 2 shifts from on to off at (RPM)	RPM	
O ² % in the exhaust on burner 1 adjusted to.	%O ² MIN RPM	%O ² MAX RPM
O ² % in the exhaust on burner 2 adjusted to.	%O ² MIN RPM	%O ² MAX RPM
A gas hose protection strap has been installed (p. 48)	YES	NO
Installation complies with local regulations for gas equipment	YES	NO
Gas connection complies with the requirements stated in the installation manual	YES	NO

8. Commissioning and handover		
Inspect oven for leaks: is the drain, water supply, oven tight and dry.	YES	NO
Do all functions work (use the test menu to test all functions p. 41 - 43)	YES	NO
Door calibration performed (p. 36)	YES	NO
Current software version installed		
The water counter has been checked/set up and reset.	YES	NO
The detergent/rinse measurement parameters have been set up and reset	YES	NO
Number of pictures taken of the installation		
Customer has been instructed in the basic functions of the oven	YES	NO
Customer has been instructed in the cleaning of the air intake filter	YES	NO
Customer has been instructed in replacement of the water filter cartridge	YES	NO
Customer has been instructed in detergent and rinse canister change	YES	NO
Customer has been given all the documents and manuals	YES	NO
Test as well as commissioning and handover comply with the requirements stated in the installation manual	YES	NO

Notes and comments	

Signature and date/technician	Signature and date/customer